

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PRED - East Godavari District - MRR Grant - Providing BT renewals to Ganganapalli village road - Estimated cost Rs.55.00 lakh - Post Facto Extension of Agreement Time (EOAT) without fine - Accorded - Orders - Issued.

= = = = =
PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.IA) DEPARTMENT

G.O.Rt.No. 278

Dated:12-02-2014.

Read :

From the CE, (PR), Lr.No. Dy.EEIV/AEE (EG)/EGDT/PR/
Ganganapalli /MRR 2012-13, dt.25.01.2014.

ORDER:-

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in his letter read above, Government after careful examination of the proposal, hereby accord Post Facto Extension of Agreement Time (EOAT) upto 07.11.2013 (66 days) without imposing fine, for the work "Providing BT renewals to Ganganapalli village road, East Godavari District" with an estimated cost of Rs.55.00 lakh under MRR Grant as the delay was not attributed to the contractor due to Samaikyandhra strike.

2. The Chief Engineer, Panchayat Raj, Hyderabad shall take necessary action in the matter accordingly.

3. A copy of this order is available on the internet and can be accessed at the address: www.ap.gov.in/goir.

[BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH]

V.NAGI REDDY
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer, Panchayat Raj, Hyderabad.

Copy to:

The Superintending Engineer, Panchayat Raj, East Godavari District.,
SF/SC.

//forwarded by order//

Section Officer